



Narayanganj City Corporation

10, Bangabandhu Road

Narayanganj

www.ncc.gov.bd



At a Glance of MGSP for Narayanganj City Corporation

Project start FY- 2014-15

Project end FY-2019-20

Total Package	: 26 Nos
Total Tk (BD).	: 29314.02 Lac
Base Allocation	: 16 Package
Base Allocation Tk. (BD).	: 22066.71 Lac
Base Allocation Completed	: 07 Package
Base Allocation On going	: 09 Package (Baburail khal)
Physical progress	: 40%
Finacial progress	: 36%
Total PBG	: 10 Package
Total PBG Tk. (BD).	: 2411.02 Lac
Total PBG Completed	: 06 Package
Total PBG On going	: 04 Package
Total O & M	: 75 Package
Total O & M Tk. (BD).	: 4836.29 Lac



Baburail Khal

1. Name of Sub-Project: Rehabilitation/Restoration of Baburail Canal (Site Preparation, Sludge removal, Protection works, Walk way & Seating, Construction of RCC Ghat, Road widening, Construction of RCC Viewing Deck, Construction of RCC Bridge, Construction of RCC Box Drain, Electrical & Lighting, Environmental management & Monitoring etc) Ch. 00-2804 m Under Narayanganj City Corporation.

2. Total Length 2804m

3. Total Package 10 Nos

4. Total Completed Package 01

5. Total On going Package 09

6. Total Estimated Cost Tk. (BD) 19050.72 Lac

7. Total Contract Tk. (BD) 19477.52 Lac



8. Name of the Contractor: M/S Munia Traders, M/S Ratna Enterprise, BC- TAE (JV) & Md. Eunos Al Mamun
9. Date of Contract Signing 19-07-2018
10. Date of Completion 30-06-2020
11. Total Road Length 1605 m
12. Total RCC Box Drain 3026 m
13. Total Walkway 3210 m
14. Total RCC Girder Bridge 09 Nos & Foot Bridge 08 Nos
15. Total RCC Viewing Deck 03 Nos
16. Total RCC Ghatla 05 Nos
17. Public Toilet 1 No



Before Construction of Baburail khal W-07



Before Construction of Baburail khal W-07



On going works of Baburail khal W-07



On going works visit at Baburail khal W-07



On going works visit for Baburail khal W-07



On going works visit at Baburail khal



On going works visit at Baburail khal W-07



On going works of Baburail khal W-07



On going works visit at Baburail khal W-07



On going works visit at Baburail khal W-07



On going works visit at Baburail khal W-07



On going works visit at Baburail khal W-07



After Construction of Baburail khal W-07



After Construction Baburail khal W-07



After Construction Baburail khal W-07



Opening Ceremony of Baburail khal W-(14-21)



Before Construction of Baburail khal W-(14-21)



Before Construction Baburail khal W-(14-21)



Before Construction Baburail khal W-(14-21)



Before Construction of Baburail khal W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal
W-(14-21)



On going works Baburail khal



On going works Baburail khal



On going works of Baburail khal



On going works visit at Baburail khal



On going works visit at Baburail khal



On going works Baburail khal



On going works of Baburail khal



On going works of Baburail khal



On going works of Baburail khal



On going works visit at Baburail khal













নারায়ণগঞ্জ সিটি কর্পোরেশন ও বাংলাদেশের ম্যাপ



NARAYANGANJ CITY CORPORATION MAP

(According To Ward)



Source: Narayanganj City Corporation, 2011

THANKS