



NARAYANGANJ CITY CORPORATION
NARAYANGANJ
ANNUAL PROCUREMENT PLAN (FY-2023-24)

Ministry/ Division : Local Government Division
Agency : Narayanganj City Corporation
Procuring Entity Name and Code : Narayanganj City Corporation
Budget/ programme Name and Code :

Packg. No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of fund	Estimated cost in Tk Lac	Time Code for Process	Not Used (Goods)	Under Advertizing Tender	Opening of Tender/ Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in Days)	Services (Revenue)		
																		Planned Dates	Planned Days	
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
NCC_SR_01	Preparation of Architectural and Landscape Drawing and design for 14 Storied Commercial cum apartment Building at Mondolpara in ward no-15.	LS	LS	SSS	Mayor NCC	NCC	20.00	Planned Dates		08/07/2023	05/08/2023	19/08/2023	26/08/2023	02/09/2023	30/09/2023	29/12/2023				
								Planned Days			28	14	7	7	28	90	174			
								Actual Dates												
NCC_SR_02	Preparation of Drawing and design for "Revitalization of Netaiganj WASA Water Tank Area at ward no-13.	LS	LS	SSS	Mayor NCC	NCC	20.00	Planned Dates		08/08/2023	05/09/2023	19/09/2023	26/09/2023	02/10/2023	30/10/2023	29/01/2024				
								Planned Days			28	14	7	7	28	90	174			
								Actual Dates												
NCC_SR_03	Preparation of Drawing and design for Revitalization of 5No Ghat at ward no-15.	LS	LS	SSS	Mayor NCC	NCC	20.00	Planned Dates		15/09/2023	13/10/2023	27/10/2023	03/11/2024	10/11/2024	17/12/2024	16/03/2024				
								Planned Days			28	14	7	7	28	90	174			
								Actual Dates												
NCC_SR_04	Preparation of Structural, Electrical and Plumbing Drawing and Design for 10 storied Apartment building at ward no013 (PHASE-B) in NCC	LS	LS	SSS	Mayor NCC	NCC	20.00	Planned Dates		18/10/2023	15/10/2023	29/11/2023	06/12/2024	13/12/2024	11/01/2024	10/04/2024				
								Planned Days			28	14	7	7	28	90	174			
								Actual Dates												
NCC_SR_05	Preparation of Architectural and Structural Design & Drawing for Bebaripara Park in NCC.	LS	LS	SSS	Mayor NCC	NCC	20.00	Planned Dates		20/11/2023	17/12/2023	01/01/2024	08/01/2024	15/1/2024	12/02/2024	12/05/2024				
								Planned Days			28	14	7	7	28	90	174			
								Actual Dates												
NCC_SR_06	Consultancy Services for Drawing, Design, Planning and Architectural Animation of building	LS	LS	SSS	Mayor NCC	NCC	20.00	Planned Dates		22/11/2023	20/12/2023	03/01/2024	10/01/2024	17/01/2024	14/02/2024	13/05/2024				
								Planned Days			28	14	7	7	28	90	174			
								Actual Dates												
Total Value of Works Service							120.00													


মোঃ হাসানুল ইসলাম
সহকারী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।


এ.এস.এম. মশিউর রহমান
সহকারী প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন


মোঃ ইউছুফ আলী
নির্বাহী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন


Md. Ismail Chowdhury
Executive Engineer
Narayanganj City Corporation


Md. Asgor Hossain
Executive Engineer
Narayanganj City Corporation


মোঃ আব্দুল আজিজ
তত্ত্বাবধায়ক প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন।

**NARAYANGANJ CITY CORPORATION
NARAYANGANJ**

ANNUAL PROCUREMENT PLAN (FY-2023-24)

Ministry/ Division : Local Government Division
 Agency : Narayanganj City Corporation
 Procuring Entity Name and Code : Narayanganj City Corporation
 Budget/ programme Name and Code :

Goods (Revenue)

Packg. No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of fund	Estimated cost in Tk Lac	Time Code for Process	Not Used (Goods)	Under Advertiging Tender	Opening of Tender/ Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Singning of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
NCC_W S_G-1	Procurement of Aluminium Sulphate Feric for Godnail & Sonakanda water works	Ton	500	OTM	Mayor NCC	NCC	250.00	Planned Dates		12/10/2023	03/11/2023	17/11/2023	24/11/2023	01/12/2023	27/12/2023	07/03/2024	
								Planned Days			28	14	7	7	7	90	153
								Actual Dates									
NCC_W S_G-2	Procurement of Bleaching Powder Feric for Godnail & Sonakanda water works	Ton	400	OTM	Mayor NCC	NCC	200.00	Planned Dates		15/11/2023	13/12/2023	27/12/2023	03/01/2024	10/01/2024	17/02/2024	17/05/2024	
								Planned Days			28	14	7	7	7	90	153
								Actual Dates									
NCC_W S_G-3	Procurement of Liquid Chlorine Feric for Godnail & Sonakanda water works	Ton	50	OTM	Mayor NCC	NCC	20.00	Planned Dates		20/11/2023	20/12/2023	03/01/2024	10/01/2024	17/01/2024	24/01/2024	24/04/2024	
								Planned Days			28	14	7	7	7	90	153
								Actual Dates									
NCC_W S_G-4	Procurement of Liquid Cationic Poly Electrolyte Maxfloc for Godnail & Sonakanda water works	Ton	1.5	OTM	Mayor NCC	NCC	10.00	Planned Dates		29/11/2023	27/12/2023	10/01/2024	17/01/2024	24/01/2024	02/03/2024	02/05/2024	
								Planned Days			28	14	7	7	7	90	153
								Actual Dates									
NCC_W S_G-5	Procurement of Liquid Cationic Poly Electrolyte Maxfloc for Godnail & Sonakanda water works	Ton	1.5	OTM	Mayor NCC	NCC	5.00	Planned Dates		20/12/2023	06/01/2024	20/1/2024	25/1/2024	28/1/2024	28/1/2024	28/2/2024	
								Planned Days			28	7	5	3	7	30	80
								Actual Dates									
NCC_EL _G-6	Procurement of Electric goods	LS	LS	DPM	Mayor NCC	NCC	5.00	Planned Dates		25/2/2023	11/01/2024	18/01/2024	23/01/2024	26/1/2024	02/02/2024	01/03/2024	
								Planned Days			17	7	5	3	7	30	69
								Actual Dates									

মোঃ হুমায়ুন ইসলাম
 সহকারী প্রকৌশলী (সিভিল)
 নারায়ণগঞ্জ সিটি কর্পোরেশন

এ.এস.এম. শহীদুর রহমান
 সহকারী প্রকৌশলী
 নারায়ণগঞ্জ সিটি কর্পোরেশন

মোঃ ইসমাঈল আলী
 নির্বাহী প্রকৌশলী (সিভিল)
 নারায়ণগঞ্জ সিটি কর্পোরেশন

Md. Ismail Chowdhury
 Executive Engineer
 Narayanganj City Corporation

Md. Asgor Hossain
 Executive Engineer
 Narayanganj City Corporation

মোঃ জুবিল আজিজ
 জরুরি প্রকৌশলী
 নারায়ণগঞ্জ সিটি কর্পোরেশন

NCC_EL_G-7	Procurement of Electric goods	LS	LS	DPM	Mayor NCC	NCC	5.00	Planned Dates	27/12/2023	13/01/2024	20/01/2024	25/01/2024	28/1/2024	04/02/2024	03/03/2024	
								Planned Days		17	7	5	3	7	30	69
								Actual Dates								
NCC_FU_EL_G-8	Procurement of Furniture	LS	LS	DPM	Mayor NCC	NCC	5.00	Planned Dates	29/12/2023	15/01/2024	22/01/2024	27/01/2024	30/1/2024	06/02/2024	05/03/2024	
								Planned Days		17	7	5	3	7	30	69
								Actual Dates								
NCC_CON_G-9	Procurement of Conservency tools	LS	LS	DPM	Mayor NCC	NCC	5.00	Planned Dates	05/01/2024	20/01/2024	28/01/2024	03/02/2024	06/02/2024	12/02/2024	11/03/2024	
								Planned Days		17	7	5	3	7	30	69
								Actual Dates								
NCC_CON_G-10	Procurement of Conservency tools	LS	LS	DPM	Mayor NCC	NCC	5.00	Planned Dates	10/01/2024	30/01/2024	03/02/2024	08/02/2024	11/02/2024	17/2/2024	16/3/2024	
								Planned Days		17	7	5	3	7	30	69
								Actual Dates								
NCC_MED_G-11	Procurement of Medicine	LS	LS	DPM	Mayor NCC	NCC	5.00	Planned Dates	15/1/2024	05/02/2024	08/02/2024	13/2/2024	16/2/2024	22/2/2024	21/3/2024	
								Planned Days		17	7	5	3	7	30	69
								Actual Dates								
NCC_MED_G-12	Procurement of Medicine	LS	LS	DPM	Mayor NCC	NCC	5.00	Planned Dates	15/1/2024	05/02/2024	08/02/2024	13/2/2024	16/2/2024	22/2/2024	21/3/2024	
								Planned Days		17	7	5	3	7	30	69
								Actual Dates								
Total Value of Goods procurement							520.00									

মোঃ হাসানুল ইসলাম
সহকারী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।

এ.এস.এম মশিউর রহমান
সহকারী প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন

মোঃ ইউছুফ আলী
নির্বাহী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন

Md. Ismail Chowdhury
Executive Engineer
Narayanganj City Corporation

Md. Asgor Hossain
Executive Engineer
Narayanganj City Corporation

মোঃ আব্দুল আজিজ
তত্ত্বাবধায়ক প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন
নারায়ণগঞ্জ।

NARAYANGANJ CITY CORPORATION
NARAYANGANJ

ANNUAL PROCUREMENT PLAN (FY-2023-24)

Ministry/ Division : Local Government Division
Agency : Narayanganj City Corporation
Procuring Entity Name and Code : Narayanganj City Corporation

Budged/ programme Name and Code :

Goods (Development)

Packg. No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of fund	Estimated cost in Tk Lac	Time Code for Process	Not Used (Goods)	Under Advertiging Tender	Opening of Tender/ Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Singning of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
NCC_S WMK_ G1	Procurement of Stationary	LS	LS	LTM	Mayor NCC	GOB	2.00	Planned Dates		6/8/2023	20/8/2023	27/8/2023	3/9/2023	10/10/2023	13/09/2023	28/11/2023	
								Planned Days		-	15	7	7	7	3	45	84
								Actual Dates									
NCC_S WMK_ G3	Procurement of Lowbed (20-25 ton)	Nos.	1	OTM	Mayor NCC	GOB	300.00	Planned Dates		6/9/2023	20/10/2023	3/11/2023	10/11/2023	17/11/2023	15/12/2023	14/12/2024	
								Planned Days		-	45	14	7	7	28	365	466
								Actual Dates									
NCC_S WMK_ G4	Procurement of Chine Doudger (19 ton)	Nos.	1	OTM	Mayor NCC	GOB	250.00	Planned Dates		6/11/2023	20/12/2023	3/1/2024	10/1/2024	17/1/2024	14/2/2024	13/2/2025	
								Planned Days		-	45	14	7	7	28	365	466
								Actual Dates									
NCC_S WMK_ G8	Procurement of Skid Steer Loader	Nos.	1	OTM	Mayor NCC	GOB	420.00	Planned Dates		15/11/2023	30/12/2023	14/11/2023	21/1/2024	28/1/2024	26/2/2024	25/2/2025	
								Planned Days			45	14	7	7	28	365	365
								Actual Dates									
NCC_S WMK_ G6	Procurement of Garbage Truck (5 ton)	Nos.	5	OTM	Mayor NCC	GOB	550.00	Planned Dates		22/11/2023	07/01/2024	21/1/2024	28/1/2024	04/02/2024	02/03/2024	13/3/2025	
								Planned Days			45	14	7	7	28	365	466
								Actual Dates									

Total Value of Goods procurement	1522.00																	
----------------------------------	---------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

মোঃ হাসানুল ইসলাম
সহকারী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।

এ.এস.এম. হাশিমুর রহমান
সহকারী প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন

মোঃ ইউনুস আলী
নির্বাহী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন

Md. Ismail Chowdhury
Executive Engineer
Narayanganj City Corporation

Md. Asgor Hossain
Executive Engineer
Narayanganj City Corporation

মোঃ আব্দুল আজিজ
তত্ত্বাবধায়ক প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন


**NARAYANGANJ CITY CORPORATION
NARAYANGANJ**


ANNUAL PROCUREMENT PLAN (FY-2023-24)


Ministry/ Division : Local Government Division
Agency : Narayanganj City Corporation
Procuring Entity Name and Code : Narayanganj City Corporation
Budget/ programme Name and Code :

Works (Revenue)

Packg. No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of fund	Estimated cost in Tk Lac	Time Code for Process	Not Used (Goods)	Under Advertizing Tender	Opening of Tender/ Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Singning of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
NCC_MA INTE_W 1	Repairing of Road	Meter	500.00	DPM	Mayor NCC	NCC	5.00	Planned Dates		6/7/2023	22/7/2023	29/7/2023	6/8/2023	13/8/2023	16/12/2023	16/02/2024	
								Planned Days		-	16	7	7	7	3	60	100
								Actual Dates									
NCC_MA INTE_W 2	Repairing of Road	Meter	501.00	DPM	Mayor NCC	NCC	5.00	Planned Dates		16/7/2023	2/8/2023	9/8/2023	16/8/2023	23/8/2023	26/12/2023	26/02/2024	
								Planned Days		-	16	7	7	7	3	60	100
								Actual Dates									
NCC_MA INTE_W 3	Cleaning of Drain	Km	4.00	DPM	Mayor NCC	NCC	5.00	Planned Dates		20/7/2023	6/8/2023	13/8/2023	20/8/2023	27/8/2023	30/12/2023	2/3/2024	
								Planned Days		-	16	7	7	7	3	60	100
								Actual Dates									
NCC_MA INTE_W 4	Cleaning of Drain	Km	4.00	DPM	Mayor NCC	NCC	5.00	Planned Dates		20/7/2023	6/8/2023	13/8/2023	20/8/2023	27/8/2023	30/12/2023	2/3/2024	
								Planned Days		-	16	7	7	7	3	60	100
								Actual Dates									
NCC_MA INTE_W 5	Cleaning of Drain	Km	4.00	DPM	Mayor NCC	NCC	5.00	Planned Dates		25/7/2023	11/8/2023	18/8/2023	25/8/2023	2/9/2023	30/12/2023	2/3/2024	
								Planned Days		-	16	7	7	7	3	60	100
								Actual Dates									
NCC_MA INTE_W 6	Cleaning of Drain	Km	4.00	DPM	Mayor NCC	NCC	5.00	Planned Dates		25/7/2023	11/8/2023	18/8/2023	25/8/2023	2/9/2023	30/12/2023	2/3/2024	
								Planned Days		-	16	7	7	7	3	60	100
								Actual Dates									



মোঃ হাসানুল ইসলাম
সহকারী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।


এ.এস.এম. শহীদুর রহমান
সহকারী প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন


মোঃ ইউছুফ আলী
নির্বাহী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন


Md. Ismail Chowdhury
Executive Engineer
Narayanganj City Corporation


Md. Asgor Hossain
Executive Engineer
Narayanganj City Corporation


মোঃ আব্দুল আজিজ
তত্ত্বাবধায়ক প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন
নারায়ণগঞ্জ।

Packg. No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of fund	Estimated cost in Tk Lac	Time Code for Process	Not Used (Goods)	Under Advertising Tender	Opening of Tender/ Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Singing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
NCC_MA INTE_W 7	Cleaning of Drain	Km	4.00	DPM	Mayor NCC	NCC	5.00	Planned Dates		25/7/2023	11/8/2023	18/8/2023	25/8/2023	2/9/2023	30/12/2023	2/3/2024	
								Planned Days		-	16	7	7	7	3	60	100
								Actual Dates									
NCC_MA INTE_W 8	Cleaning of Drain	Km	4.00	DPM	Mayor NCC	NCC	5.00	Planned Dates		25/7/2023	11/8/2023	18/8/2023	25/8/2023	2/9/2023	30/12/2023	2/3/2024	
								Planned Days		-	16	7	7	7	3	60	100
								Actual Dates									
NCC_RD _W9	Construction of Road and drain in NCC	Km	1.00	LTM	Mayor NCC	NCC	298.00	Planned Dates		30/7/2023	30/8/2023	7/9/2023	14/9/23	21/9/2023	28/9/2023	28/3/2024	
								Planned Days		-	30	7	7	7	7	180	238
								Actual Dates									
NCC_RD _W10	Construction of Road and drain in NCC	Km	0.75	LTM	Mayor NCC	NCC	251.00	Planned Dates		30/7/2023	30/8/2023	7/9/2023	14/9/23	21/9/2023	28/9/2023	28/3/2024	
								Planned Days		-	30	7	7	7	7	180	238
								Actual Dates									
NCC_RD _W11	Construction of Road and drain in NCC	Km	0.75	LTM	Mayor NCC	NCC	250.00	Planned Dates		30/7/2023	30/8/2023	7/9/2023	14/9/23	21/9/2023	28/9/2023	28/3/2024	
								Planned Days		-	30	7	7	7	7	180	238
								Actual Dates									
NCC_RD _W12	Construction of Road and drain in NCC	Km	0.75	LTM	Mayor NCC	NCC	251.00	Planned Dates		30/7/2023	30/8/2023	7/9/2023	14/9/23	21/9/2023	28/9/2023	28/3/2024	
								Planned Days		-	30	7	7	7	7	180	238
								Actual Dates									
NCC_RD _W13	Construction of Road and drain in NCC	Km	0.75	LTM	Mayor NCC	NCC	250.00	Planned Dates		30/7/2023	30/8/2023	7/9/2023	14/9/23	21/9/2023	28/9/2023	28/3/2024	
								Planned Days		-	30	7	7	7	7	180	238
								Actual Dates									
NCC_RD _W14	Construction of Road and drain in NCC	Km	0.75	LTM	Mayor NCC	NCC	251.00	Planned Dates		30/7/2023	30/8/2023	7/9/2023	14/9/23	21/9/2023	28/9/2023	28/3/2024	
								Planned Days		-	30	7	7	7	7	180	238
								Actual Dates									
NCC_PA RK_W15	Construction of Beparipara Park in NCC.	LS	LS	OTM	Mayor NCC	NCC	450.00	Planned Dates		22/11/2023	20/12/2023	03/01/2024	10/01/2024	17/01/2024	14/02/2024	14/08/2024	
								Planned Days			28	14	7	7	28	180	264
								Actual Dates									

Packg. No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of fund	Estimated cost in Tk Lac	Time Code for Process	Not Used (Goods)	Under Advertiging Tender	Opening of Tender/ Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Singning of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
NCC_BU IL_W16	Construction of Building in NCC.	LS	LS	OTM	Mayor NCC	NCC	1500.00	Planned Dates		29/11/2023	27/12/2023	10/01/2024	17/01/2024	24/01/2024	21/02/2024	21/08/2025	
								Planned Days			28	14	7	7	28	335	419
								Actual Dates									
NCC_BU IL_W17	Construction of Building in NCC.	LS	LS	OTM	Mayor NCC	NCC	1500.00	Planned Dates		07/12/2023	03/01/2024	17/1/2024	24/01/2024	31/01/2024	28/02/2024	28/8/2025	
								Planned Days			28	14	7	7	28	335	419
								Actual Dates									
Total Value of Works procurement							5041.00										

মোঃ হাসানুল ইসলাম
সহকারী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।

এ.এস.এম.মতিউর রহমান
সহকারী প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন

মোঃ ইউছুফ আলী
নির্বাহী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন

Md. Ismail Chowdhury
Executive Engineer
Narayanganj City Corporation

Md. Asgor Hossain
Executive Engineer
Narayanganj City Corporation

মোঃ আব্দুল আজিজ
তত্ত্বাবধায়ক প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন
নারায়ণগঞ্জ।

NARAYANGANJ CITY CORPORATION
NARAYANGANJ

ANNUAL PROCUREMENT PLAN (FY-2023-24)

Ministry/ Division : Local Government Division
Agency : Narayanganj City Corporation
Procuring Entity Name and Code : Narayanganj City Corporation
Budget/ programme Name and Code :

Works (Development)

Packg. No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of fund	Estimated cost in Tk Lac	Time Code for Process	Not Used (Goods)	Under Advertgting Tender	Opening of Tender/ Proposal	Evaluation of Tender/ Proposal	Approval of Award	Notification of Award	Singing of Contract	Completion of Contract	Total Time (in Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
NCC WD-C19-1	Extension of DIT Park and construction of Charukola gate in ward no-16 , Location: DIT Park, Charukola gate	m2	3000	OTM	Mayor NCC	GOB & WB	195.00	Planned Dates		01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/09/2024	
								Planned Days			28	14	7	7	28	270	354
								Actual Dates									
NCC WD-C19-2	a. Repairing of Muktiyodda road with drain by BC and RCC starting from 1no. Baburail bridge to Rishipara, Paikpara in ward no-17 b. Construction of CC Road & RCC Drain Deobhog garments goli starting from Hazi Giasuddin house to Nizam house in ward no-16 a. Repairing of Muktiyodda road with drain by BC and RCC starting from 1no. Baburail bridge to Rishipara, Paikpara in ward no-17 b. Construction of CC Road & RCC Drain Deobhog garments goli starting from Hazi Giasuddin house to Nizam house in ward no-16	m	1005	OTM	Mayor NCC	GOB & WB	150.00	Planned Dates		01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/09/2024	
								Planned Days			28	14	7	7	28	270	354
								Actual Dates									
NCC WD-C19-3	a. Repairing of Bangabandhu road at Chashara more by BC in ward no-13. b. Repairing of Bangabandhu road cutting starting from Mondolpara to BK road by BC in ward no-15, 18. c. Repairing of Bangabandhu extension road starting from Netaiganj to Shadhinota chottor in ward no-18. d. Repairing of chamber road starting from 2no rail gate to 1no rail gate in ward-15. e. Repairing of Salimullah road in ward no-15	m	1433	OTM	Mayor NCC	GOB & WB	690.00	Planned Dates		01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/12/2024	
								Planned Days			28	14	7	7	28	365	449
								Actual Dates									
NCC WD-C19-4	Improvement of Shiddhirganj Crematorium and temple area with boundary wall & necessary works in ward no:-05	m2	1700	OTM	Mayor NCC	GOB & WB	240.00	Planned Dates		01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/12/2024	
								Planned Days			28	14	7	7	28	365	449
								Actual Dates									
NCC WD-C19-5	Beautification of Sha Shaheb khanka Pond (Krisnachura Pond) in ward no-16.	m2	2625	OTM	Mayor NCC	GOB & WB	295.00	Planned Dates		01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/12/2024	
								Planned Days			28	14	7	7	28	365	449
								Actual Dates									
NCC WD-C19-6	Construction of RCC open drain starting from Chanmary Mowra potty to DND Canal in ward no: 11,12	m	1550	OTM	Mayor NCC	GOB & WB	1410.00	Planned Dates		01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/12/2024	
								Planned Days			28	14	7	7	28	365	449
								Actual Dates									
NCC WD-C19-7	Rehabilitation of Pilkhana Road & Drain by RCC starting from Water pump to Isdair branch road in ward no-12	m	R=360, D=400	OTM	Mayor NCC	GOB & WB	152.00	Planned Dates		01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/09/2024	
								Planned Days			28	14	7	7	28	270	354
								Actual Dates									

মোঃ হাসানুল ইসলাম
সহকারী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।

এ.এস.এম. মাহবুবুর রহমান
সহকারী প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন

মোঃ ইউনুস আলী
নির্বাহী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন

Ismael Chowdhury
Executive Engineer
Narayanganj City Corporation

Md. Asgor Hossain
Executive Engineer
Narayanganj City Corporation

মোঃ আব্দুল আজিজ
তত্ত্বাবধায়ক প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন।

NCC WD-C19-8	Construction of Bandar Graveyard Office room, Corpse room and Funeral Ground in ward no - 22.	m2	665	OTM	Mayor NCC	GOB & WB	65.00	Planned Dates	01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/09/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-9	a. Construction of CC road and RCC drain from Mahmud Nagar Kacha bazaar to west side Sarder Docyard in ward no-20 b. Construction of CC road and RCC drain from Mahmud Nagar Kacha bazaar to west side Sarder Docyard in ward no-20 c. Construction of CC road and RCC drain from Forazikanda Main road to east side Dhali bari in ward no-20. d. Construction of CC road and RCC drain from Forazikanda Main road to east side Dhali bari in ward no-20.	m	280	OTM	Mayor NCC	GOB & WB	110.00	Planned Dates	01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/09/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-10	Repairing of road by BC starting from Alamin Nagar bridge to Koyla Ghat in ward no-18	m	1190	OTM	Mayor NCC	GOB & WB	182.00	Planned Dates	01/10/2023	28/10/2023	12/11/2023	19/11/2023	26/11/2023	23/12/2023	22/09/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-11	Repairing of North-South, Water works road by BC and Rehabilitation of M-Circus road by RCC in ward no-10, 11	m	R=4085, D=190	OTM	Mayor NCC	GOB & WB	530.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-12	Rehabilitation of Bhuiyar Bag pond with Beautification and Repairing of road with BC in ward no-14.	m2	1170	OTM	Mayor NCC	GOB & WB	20.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-13	Construction of Road and drain by RCC from (a) Batenpara Namarchor Shukkur house to Bash Bari Restaurant (b) southpara Awal Shop Road to Tomal House (c) Ishaque Mia house to Journalist Mr. Khalilur house (d) C I khola Baytul Najat Jame Masjid to Mostofa house via Monir house (e) Kaluhaji road to Batenpara Graveyard (f) Kaluhaji road to Mr. Saidur Rahman house & Mainuddin house to canal in ward no.-01 under NCC in the FY-2023-24(L=1840m) (g) Jalkuri Jalal Madbar house to Rony house via Bayejid house in ward no-09 under NCC in the (L=2180m).	m	2180	OTM	Mayor NCC	GOB & WB	1050.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	21/02/2025	
								Planned Days		28	14	7	7	28	365	449
								Actual Dates								
NCC WD-C19-14	Rehabilitation of Chanmani Road & Drain by RCC starting from (chanmani Ukil potti) Ch 00-420m, in ward no-12	m	420	OTM	Mayor NCC	GOB & WB	150.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-15	Rehabilitation of Road & Drain by RCC starting from Sher-a-bangla road to Joynal bepani road in ward no-13.	m	340	OTM	Mayor NCC	GOB & WB	86.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-16	Construction of Road & Drain by RCC starting from water works road Ch 00-225m in ward no-11(FY-2023-2024).	m	225	OTM	Mayor NCC	GOB & WB	75.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								

মোঃ হাসানুল ইসলাম
সহকারী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।

এ.এস.এম. মশিউর রহমান
সহকারী প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন

মোঃ ইউছুফ আলী
নির্বাহী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।

Ismael Chowdhury
Executive Engineer
Narayanganj City Corporation

Md. Asgor Hossain
Executive Engineer
Narayanganj City Corporation

মোঃ আব্দুল আজিজ
তত্ত্বাবধায়ক প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন
নারায়ণগঞ্জ।

NCC WD-C19-17	Construction of steel shade at Netaiganj water tank premise. in ward no-17(FY-2023-2024).	m2	180	OTM	Mayor NCC	GOB & WB	72.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-18	Construction of Drain and road by RCC at Nemaikashary from Mojbor house to east direction upto Bir Muktiyoddha house in ward no-3.	m	175	OTM	Mayor NCC	GOB & WB	66.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-19	a) Maintenance of approach road by BC from Kadamtoli bus stand to M.W high school in ward no-07. B) Construction of Road & drain by RCC kadamtoli west Nayapara from Shahi Masjid to west direction MR. Azaz house in ward no-07.	m	R=167.5, D=120	OTM	Mayor NCC	GOB & WB	82.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-20	Construction of road and drain by RCC at Godnail Bhuiyanpara from rail line to west direction Miss Rahima begom house in ward no-08	m	120	OTM	Mayor NCC	GOB & WB	51.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-21	Construction of Drain and road by RCC at Modhughor Adhare Alo Protibondhi Kallyan Somgtha to-wards west direction. (ch00-130m) in ward no-08	m	130	OTM	Mayor NCC	GOB & WB	45.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-C19-22	a) Construction of Road and drain by RCC from Mr. Ruhul Amin Sheikhs house to North direction upto Abdul Karim house in front of Madaninagar Madrasha in ward no-03 b) Construction of Drain and Road by RCC at Sanarpar London Market from Engineer Mr. Anwar house to east direction upto Mr. Jamal house in ward no-03.	m	65	OTM	Mayor NCC	GOB & WB	35.00	Planned Dates	28/11/2023	26/12/2023	10/01/2024	17/1/2024	24/1/2024	22/2/2024	23/11/2024	
								Planned Days		28	14	7	7	28	270	354
								Actual Dates								
NCC WD-UDCGP-1	RCC drain east side Bangabandhu road with footpath(Ch.00 m-ch.2+225m)	m	2300	OTM	Mayor NCC	GOB & JICA	2700.00	Planned Dates	03/11/2023	18/12/2023	01/01/2024	08/01/2024	15/1/2024	13/2/2024	12/02/2025	
								Planned Days		45	14	7	7	28	365	466
								Actual Dates								
NCC WD-UDCGP-2	RCC drain west side Bangabandhu road with footpath (Ch.00 m-ch.2+225m)	m	2300	OTM	Mayor NCC	GOB & JICA	3100.00	Planned Dates	03/11/2023	18/12/2023	01/01/2024	08/01/2024	15/1/2024	13/2/2024	12/02/2025	
								Planned Days		45	14	7	7	28	365	466
								Actual Dates								
NCC WD-UDCGP-3	Construction of Ali ahamed Chunksa Public place and play ground	m2	5000	OTM	Mayor NCC	GOB & JICA	2900.00	Planned Dates	03/11/2023	18/12/2023	01/01/2024	08/01/2024	15/1/2024	13/2/2024	12/02/2025	
								Planned Days		45	14	7	7	28	365	466
								Actual Dates								
NCC WD-UDCGP-4	Construction of nabiganj children playground in ward no 24 and construction of nabiganj community center in ward 24	m2	1500	OTM	Mayor NCC	GOB & JICA	1500.00	Planned Dates	03/11/2023	18/12/2023	01/03/2024	08/03/2024	15/3/2024	13/4/2024	12/04/2025	
								Planned Days		45	14	7	7	28	365	466
								Actual Dates								
NCC WD-UDCGP-5	Construction of community center and landscape development of canal Shitalakha in ward 18. Construction of playground of paikpara near rishipara in ward 18.	m2	8766	OTM	Mayor NCC	GOB & JICA	5650.00	Planned Dates	03/11/2023	18/12/2023	01/03/2024	08/03/2024	15/3/2024	13/4/2024	12/04/2025	
								Planned Days		45	14	7	7	28	365	466
								Actual Dates								

মোঃ হাফিজ ইসলাম
সহকারী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন।

এ.এস.এম.মোস্তফিজুর রহমান
সহকারী প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন


মোঃ ইউনুস আলী
নির্বাহী প্রকৌশলী (সিভিল)
নারায়ণগঞ্জ সিটি কর্পোরেশন


Ismail Chowdhury
Executive Engineer
Narayanganj City Corporation


Md. Asgor Hossain
Executive Engineer
Narayanganj City Corporation

মোঃ আব্দুল আজিজ
তত্ত্বাবধায়ক প্রকৌশলী
নারায়ণগঞ্জ সিটি কর্পোরেশন
নারায়ণগঞ্জ।

NCC SWMK - W1	Land Development (sand filling) at NCC Solid West Management project Kadamrasul Zone in ward no-25	m3	446794.68	OTM	Mayor NCC	GOB	1790.00	Planned Dates	01/10/2023	28/10/2023	11/11/2023	18/11/2023	25/11/2023	23/12/2024	22/06/2024	
								Planned Days		28	14	7	7	28	180	264
								Actual Dates								
NCC SWMK - W2	Construction of boundary wall at NCC Solid West Management project Kadamrasul Zone in ward no-25	m2	2600	OTM	Mayor NCC	GOB	1365.00	Planned Dates	01/10/2023	28/10/2023	11/11/2023	18/11/2023	25/11/2023	23/12/2024	22/06/2024	
								Planned Days		28	14	7	7	28	180	264
								Actual Dates								
NCC SWMK - W3	Construction of Car washing shed at NCC Solid West Management project Kadamrasul Zone in ward no-25	m2	2250	OTM	Mayor NCC	GOB	50.00	Planned Dates	01/01/2024	28/1/2024	11/02/2024	18/02/2024	25/02/2024	23/03/2024	22/09/2024	
								Planned Days		28	14	7	7	28	180	264
								Actual Dates								
Total Value of Works procurement							24806.00									


 মোঃ হাসানুল ইসলাম
 সহকারী প্রকৌশলী (সিভিল)
 নারায়ণগঞ্জ সিটি কর্পোরেশন।


 এ.এস.এম মশিউর রহমান
 সহকারী প্রকৌশলী
 নারায়ণগঞ্জ সিটি কর্পোরেশন


 মোঃ ইউছুফ আলী
 নির্বাহী প্রকৌশলী (সিভিল)
 নারায়ণগঞ্জ সিটি কর্পোরেশন


 Md. Ismail Chowdhury
 Executive Engineer
 Narayanganj City Corporation


 24.7.23
 Md. Asgor Hossain
 Executive Engineer
 Narayanganj City Corporation


 মোঃ আব্দুল আজিজ
 তত্ত্বাবধায়ক প্রকৌশলী
 নারায়ণগঞ্জ সিটি কর্পোরেশন